

# Commissioning of the Gyrotron Test Facility FULGOR First Results


G. Gantenbein, S. Illy, J. Jelonnek, T. Ruess, T. Rzesnicki, M. Schmid, S. Stanculovic  
*Karlsruhe Institute of Technology, Kaiserstr. 12, 76131 Karlsruhe, Germany*

# Content

- Introduction
- Requirements on FULGOR
- Main components of the teststand
- Commissioning and first experimental results
- Conclusions

# Background

- **F**usion **L**ong-Pulse **G**yrotron **L**aboratory – **FULGOR**
- First Application of project: 2009
- Approval of Project: 2013
- General Goal:  
Center for development and testing of high-power gyrotrons for present and future application in magnetically confined plasma




# Main Requirements on FULGOR

Electrical input power	10 MW
Long pulse operation	Up to 3600 s
Operating frequency	Up to 240 GHz
RF power	Up to 4 MW
Cooling system	For full power operation in CW
<b>Flexible system</b> for the next decades of gyrotron development	
Output voltage	Up to 130 kV
Beam current	Up to 120 A
Gyrotron efficiency	> 60 % (MSDC)
Advanced control system, data acquisition and safety system	

More on MSDC?  
See: Poster 2-17, B. Ell: *Progress in the Short-Pulse E×B Drift Two-Stage Depressed Collector Prototype for Gyrotrons*

# Overview of FULGOR



# High Voltage Power Supply

## High Voltage DC Power Supply (HVDCPS)

Output Voltage	$\leq 90$ kV
Output current	$\leq 120$ A
Pulse length	$\leq 3600$ s
Maximum output voltage ripple	$\leq 500$ V <sub>P-P</sub>
Max. energy deposition into arc	$\leq 10$ J
Rise time (10% - 90%)	50 $\mu$ s
Modulation	$\leq 5$ kHz

EPSM Technology allows several **DC taps for MSDC**



## High Voltage Pulsed Power Supply (PPS)

Output Voltage	$\leq 40$ kV
Output current	$\leq 120$ A
Pulse length	$\leq 5$ ms
Max. energy deposition into arc	$\leq 10$ J


- PSM Technology
- Average power: 12 kW
- In total with HVDCPS: 130 kV

AMPEGON




# Operation Modi

Short pulse operation with  
PPS (5 ms)



A) Non-depressed: 130 kV / 120 A / 5 ms

Long pulse operation  
without PPS but with BPS



B) Depressed: 90 kV / 120 A / CW

# Body Power Supply

- Body Power Supply

Output Voltage	$\leq 50 \text{ kV}$
Output current	$\leq 100 \text{ mA}$
Pulse length	$\leq 3600 \text{ s}$
Maximum output voltage ripple	$\leq 500 \text{ V}_{\text{P-P}}$
Max. energy deposition into arc	$\leq 10 \text{ J}$
Rise time (10% - 90%)	$\leq 100 \mu\text{s}$
Modulation ( $\Delta U 20 \text{ kV}$ ) <sup>1</sup>	$\leq 5 \text{ kHz}$
Modulation ( $\Delta U 30 \text{ kV}$ ) <sup>1</sup>	$\leq 1 \text{ kHz}$
<sup>1</sup> (Modulation endurance $\geq 40 \text{ s}$ )	





# Some results from Site Acceptance Tests

## High Voltage Power Supply


Load	Ohmic
Rise / switch off time (9 kV – 81 kV)	38 $\mu$ s (several ms adjustable)
Overshoot (90 kV, 120 A)	278 V, $\pm$ 0.15 %
Ripple (90 kV, 5-120 A)	108 V <sub>pp</sub> , 0.12 %
Modulation	5 kHz, 30 kV
Shortcut rest energie (< 10 J)	Wire test (Cu, 0.015 mm <sup>2</sup> )
Similar results including PPS, 130 kV/120 A	

## Body Power Supply

Rise time (9 kV – 81 kV)	80 $\mu$ s
Overshoot	< $\pm$ 0.3 %
Ripple	$\leq$ $\pm$ 0.126 %
Modulation	30 kV/ 1 kHz, 20 kV / 5 kHz for 40 s
Shortcut rest energie (< 10 J)	Wire test (Cu, 0.015 mm <sup>2</sup> )

# Superconducting Magnet


- Dry Superconducting Magnet
- Bore hole diameter: 240 mm
- Max. magnetic field strength: 10.5 T
- Optional: dipole coils to shift e-beam laterally
- 4 independent coils to optimise configuration
- → under procurement



# RF Transmission system and absorber load



- Quasi-optical transmission operated under air
- Broadband design with good transmission properties in the range of 170 ...240 GHz
- Water cooled copper mirrors (and polarisers) for CW operation
- 2 MW, CW load with internal teflon pipes for RF absorption in water
- RF entrance diameter: 60 mm, total length ~ 2 m

Designed and manufactured by  
IGVP, University of Stuttgart



# μ-Wave Diagnostics

- Upgrade up to 260 GHz
- Frequency measurement using:
  - Filterbank (Estimation of the frequency, sub-channels of 2 GHz, Detection with wide-band RF diodes, sampling with oscilloscope, 24 dB dynamic range)
  - Modulation domain analyzer (analysis of  $f$  vs  $t$ , high resolution ( $< 100$  kHz), limited bandwidth, 20 dB dynamic range)
- Upgrade of a Pulse Spectrum Analysis System (PSA) to 260 GHz is planned (dynamic range 60 dB)



# Control system

- Control system: SIEMENS TIA V16 with S1500 CPU
- Visualisation: Browser based
- FULGOR Fast Interlock System (FFIS, redundant):

- 16 Input channels
- Typ. reaction time 8.5  $\mu$ s
- Arc detectors, vakuum, over current


Interlock #	Beschreibung	Status	SS	Aktiv
A1	Vakuum CH1 Dreht	●	●	✗
A2	Vakuum CH1 MAX	●	●	✗
A3	Vakuum CH2 Dreht	●	●	✗
A4	Vakuum CH2 MAX	●	●	✗
A5	Thompson 1	●	●	✗
A6	Thompson 2	●	●	✗
A7		●	●	✗
A8		●	●	✗

SN1

Interlock #	Beschreibung	Status	SS	Aktiv
A1	SPS Fig. 1	●	●	✓
A2	SPS Fig. 2	●	●	✓
A3		●	●	✗
A4		●	●	✗
A5		●	●	✗
A6		●	●	✗
A7		●	●	✗
A8		●	●	✗


SN2



# Cooling system

- Control of all cooling channels of the gyrotron and teststand
- Visualisation and overview of cooling channels


- Monitoring of flow rate, pressure, temperature and threshold values
- Interlock signals



Verriegelung	Kalorimetrie P [kW]	Status	Values				Interlock Bypass
			TIR [°C] (-)	TWR [°C] (-)	PIR [bar] (-)	Q [µS/cm] (-)	
Primärkühlung KP1	Inaktiv 26,89	0,00	25,30	0,76	0,00	0,00	Off On
Sekundärkühlung KPO1 (HV)	Inaktiv 0,00	0,00	0,00	0,28	0,01	0,21	Off On
Sekundärkühlung KPO2 (Gyrotron)	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
Sekundärkühlung KPO3 (Kollektor)	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
Sekundärkühlung KPO4 (Last-MWB)	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
Hochspannung HV1	Inaktiv 0,00	0,00	0,00	0,78	0,01	0,00	Off On
Kathode 1	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
Kollektor 1	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
HF-Window 1	Inaktiv 0,00	0,00	0,00	0,13	0,00	0,00	Off On
Last 1	Inaktiv 0,00	0,00	0,00	0,28	0,00	0,00	Off On
Magnet 1	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On
Kurzpuls Kalorimetrie	Inaktiv 0,00	0,00	0,00	0,00	0,00	0,00	Off On


# Commissioning and first experimental results

- Installation of new 6 T magnet (Cryomagnetics)
- Installation of a 1.5 MW short pulse gyrotron, 140 GHz
- Pre-prototype W7-X gyrotron with well known performance from previous experiments  
*(Z. Ioannidis, et.al., Generation of 1.5MW-140GHz pulses with the modular pre-prototype gyrotron for W7-X, IEEE Electron Device Letters, 42, 6, June 2021, DOI: [10.1109/LED.2021.3073221](https://doi.org/10.1109/LED.2021.3073221))*
- Start of operation and verification of teststand and magnet in April 2022



# Commissioning and first experimental results

- Operation of the 1.5 MW short pulse gyrotron with nominal parameters (70 – 85 kV, ~ 40 - 55 A)
  - Output Power: 500 – 700 kW
  - No time consuming optimisation
  - Basic operation of gyrotron and magnet was successfully verified
- Installation of industrial CW gyrotron





# Commissioning and first experimental results

- Installation of TH1507U
- Supplier: THALES
- Start of operation: short pulse optimisation



# Conclusions

- FULGOR teststand has been constructed during the past year
- All systems have been installed and tested (exception: nominal magnet)
- First tests with a short pulse gyrotron have been performed successfully
- Tests with industrial CW gyrotron have been started and are ongoing

# Thank you for your attendance!

A big acknowledgement is dedicated to the members of the technical team:  
T. Kobarg, D. Kranz, R. Lang, W. Leonhardt, G. Marschall, D. Mellein,  
A. Papenfuß, J. Weggen, A. Zein.